

Rehabilitation & Prefab Extension for Hawija Hospital Project-Kirkuk-Iraq

Project Time Line - Annex (IV)

مشروع إعادة تأهيل وأضافة ملحقات جاهزة لمستشفى الحويجة - كركوك - العراق
الخطة الزمنية لتنفيذ المشروع - الملحق الرابع

Organization Time Line Sheet - TABLE (A)

Activities	Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Time Line in Days
Site Preparation									7
Concrete Works									-
Flooring Works & Concrete Block Works									14
Sandwich Panel Works - Walls									14
Gypsum Board Works - Walls									7
Sandwich Panel Works - Roof									7
PVC Doors and Windows									-
False Ceiling									-
Toilet Borsalin - Walls									-
Concrete Blocks Exterior Walls Finish									-
Electrical Works									-
Sewage Works									-
Water Supply Work									-
Rehabilitation of Damaged Part from the Hospital									-
WC Construction									-
Supply Furniture									7

Total Time line in Days

56

Bidder Time Line Sheet - TABLE (B) (to be filled by bidder)

Activities	Week 1	Week 2	Week 3	Week 4	Week 5	Week 6	Week 7	Week 8	Time Line in Days
Site Preparation									
Concrete Works									
Flooring Works & Concrete Block Works									
Sandwich Panel Works - Walls									
Gypsum Board Works - Walls									
Sandwich Panel Works - Roof									
PVC Doors and Windows									
False Ceiling									
Toilet Borsalin - Walls									
Concrete Blocks Exterior Walls Finish									
Electrical Works									
Sewage Works									
Water Supply Work									
Rehabilitation of Damaged Part from the Hospital									
WC Construction									
Supply Furniture									

Total Time line in Days (by Bidder)