

project period 8 months				Extending water network in Ayadiah District																																
The Employer (GIZ)																																				
#	Item		Mar.2022		Apr.2022				May.2022				June.2022				Jul.2022				Aug.2022				Sep.2022				Oct.2022				Nov.2022			
			w3	w4	w1	w2	w3	w4	w1	w2	w3	w4	w1	w2	w3	w4	w1	w2	w3	w4	w1	w2	w3	w4	w1	w2	w3	w4	w1	w2	w3	w4				
Westren Part																																				
1	Site prparation	Planed																																		
		Actual																																		
2	plan preparation	Planed																																		
		Actual																																		
3	excavation	Planed																																		
		Actual																																		
4	pipe instalation	Planed																																		
		Actual																																		
5	backfilling work	Planed																																		
		Actual																																		
6	manhole works	Planed																																		
		Actual																																		
7	connection to the main source and handing over	Planed																																		
		Actual																																		

[illegible]

[illegible]