

## Financial Offer of Installing Caravan at Mahmoudly camp - Syria

جدول الكميات لمشروع تركيب كرفان في مخيم محمودلي - سوريا

SN	Item description	Unit	Qty	Estimated Price \$	Estimated Item price \$
<b>1</b>	<b>Installing Caravan</b>				
1.1	Supplying Materials and Install Prefab caravans (12X4)m and to be divided from inside as 2 rooms and WC unite according to the attached plan, the base consisted of size (5.5"X2"X5mm) not sigle with two cross in the middle and Rectangular Iron pipe size ( 4 X 4 )cm, 1.8mm thickness @25 cm c/c in one directions and the another direction size ( 4 X 4 )cm, 1.8mm thickness @90 cm c/c, and other column consist of Rectangular Iron pipe size (5*10 cm thickness 2mm), the slab made by Iron structure frame Rectangular Iron Section (5x10cm thick 1.8mm) with two cross of Angle Line {(5X10)cm 2mm)} welded to Columns, with Steel Plate (50x50cm Thick. 4 mm) on center of the cross, and Rectangular Iron pipe size (3 X 5) cm, 2 mm thickness 100 cm c/c in one direction , Using two layer of Sandwich panel 5 cm per each layer for the wall Turkish source for surrounding and slab, and making, False ceiling panels (60x60) cm and 9 mm thickness in the rooms, and False ceiling plastic types (60x60)cm in the toilets , wooden block 15mm thick for floor and finished with glued PVC floor covering in a thickness not less than 2 mm for floor, and using checker plate not less than 3 mm inside the toilets, PVC plastic Door (1X2.1)m (3 No.),PVC plastic Door (0.8X2.1)m (1 No.) and PVC plastic Windows (1X1.1)m (4 No.),PVC plastic Windows (0.5X0.5)m (1 No.) supplied with fan. The Work should be done according to the detail and site engineer instruction.	NO.			
1.2	The price includes Supply and install ceramic western latrine base best type with gully 4 " and install washing basin contain box with mirror best class with mixer +Gully (Trap) for each basin, using the proper brackets for fixing the wash basin also supply Bath unit plastic Semi-transparent with all accessories showers, pipes, soap stand, mirror, etc. and connect the latrines, wash basin, and bath galleys to the manholes (30X30)cm, The Work should be done according to the detail and site engineer instruction		1		
1.3	The price includes an electric distribution board with main circuit breaker 3 phase 63 A for circuit breaker from 10 to 20 A and all caravans connect to the earthling rod system by rod which length (1m)connect to the caravans by wire 2*2.5mm2 and 14 each of LED spot light with suitable circuit breaker and wiring and connecting the caravan with the main electric source/generator. The Price also includes (loading and unloading) and transportation the caravans to the project site in (Tohinyah Camp). The Work should be done according to the detail and site engineer instruction,				
1.4	Supply material and install Maded marble (Marmar) washing basine for -first class with mixer +Gully (Trap) for basn, using the Wooden (MDF) Turkish source Counter for the fixing the sink , all the work should be done according to details and site engineer instructions				
1.5	The price includes its furniture ( 4 tables, 4 rotary chairs, 8 seats ), with iron locker (2 No.) , refereigrator (2 No.) 16 food, and clothes stand (2 No.), The Work should be done according to the detail and site engineer instruction,				
<b>2</b>	<b>ELECTRICAL WORK</b>				
2.1	Supply and install split unit (1.5Ton) of best type using wires 2x4mm2 with internal circuit 40Amp with Protection device. The price includes all necessary works according to the site engineer instructions.	NO	2		
2.2	Supply materials and install double switch socket 13Amp ,15 Amp, using wire 2X2.5mm. According the to site engineer instructions.	NO	12		
2.3	Supply and install circuit breaker( 7 fuses ,63 Amp) best type. The price includes Aluminum box ,connections, ,loop earth .according to the specifications and the site engineer instructions	NO	1		
2.4	Supply and install Bazbar 3 face with main switch 250 Amp with required cable. the work should done according to the technical instructions of engineer	NO	1		
2.5	Supply and install main cable 4x35 mm between the bazbar and the main distribution box of power	ML	10		

## Financial Offer of Installing Caravan at Mahmoudly camp - Syria

جدول الكميات لمشروع تركيب كرفان في مخيم محمودلي - سوريا

2.6	Supply and install anti-rain lighting with base 100W ,best quality type using wire 2*1.5mm, switch circuit with all required works & day light photo cell with 30 Amps current conductor. according to the site engineer instructions	NO	6		
<b>Grand Total Amount in USD</b> المجموع الكلي بالدولار الامريكي					

**NOTE:**

1- The Prices include delivery, mounting, installing and connecting of items from Twihinyah to Mahmoudly Camp in North East Syria.

2- The attached time schedule sheet of the project should be filled and submitted with the offer.

ملاحظة:

1- تشمل الأسعار توصيل و تركيب و نصب و ربط المواد من مخيم تويحينية الى محمودية في شمال شرق سوريا.

2- يجب ملء الجدول الزمني المرفق للمشروع وتقديمه مع العرض.

Name of Signatory: \_\_\_\_\_

Title of Signatory: \_\_\_\_\_

Name of Bidder: \_\_\_\_\_

Signature & stamp:

Date of Signing: \_\_\_\_\_