

ITEM	DESCRIPTION	UNIT	REQ QTY	TOTAL CIVIL WORKS	TOTAL PRICE
1	220/66/11kV AL SAAD SUPER SUBSTATION				
	CIVIL WORKS				
1.10	Security Precast wall and gate including external embankment protection with grade 20 concrete.	Lm	500	-	-

Item	Description	Qty	Unit	Rate	Amount
1 . 10	Security Precast wall and gate				
1 . 10 . 1	Boundary wall				
1 . 10 . 1 . #	Precast boundary wall				
<u>Note</u>	Reinforced concrete framed boundary wall with fair faced precast concrete panels including sub-structure activities such as excavation, blinding, footings, concrete protection, electrical conduits embedments, fair faced concrete surfaces above ground level, final finish, decoration, painting and the like as per technical specification, complete				
10	Average 180mm thick precast concrete paneled wall with intermediate columns as per design, 4150mm high above finished ground level	610	M		-
1 . 10 . 1 . #	Substation gate				
<u>Note</u>	Steel framed gates using sections as per design, galvanized and painted, ironmongery, support wheels on quadrants cast into foundation, fixing in position, complete				
10	Vehicular double leaf gate to suit opening 6500mm wide.	2	No.		-
20	Pedestrian single leaf gate to suit opening 1200mm wide.	1	No.		-
	Security precast wall.				-