

**FINANCIAL OFFER: SUPPLY AND INSTALL CARAVAN FOR AL-HOL CAMP IN NORTH EAST SYRIA**

العرض المالي : مشروع تجهيز وتركيب كرفان في مخيم الهول في شمال شرق سوريا

#	ITEM Description	Unit	Qty.	Unit Price (US Dollar)	Total Price (US Dollar)
1	<p>Supplying and install prefab caravan (3.5x7)m, to al hol caamp according to the attached drawings divided by latreine area and one.</p> <p>The base consists of reknabgular iron structure frame size (10 x 10 )cm thickness 4 mm and crouse in the middle and mesh from Rectangular Iron pipe size ( 4 X 8 )cm each 50 cm, 1.8mm thickness, all columns from Rectangle iron section size (10 cm x 10 cm ) thickness 4mm, The slab made by rectangular Iron pipe size ( 4 X 8 )cm, 1.8 mm thickness, Using sandwich panel walls 5 cm thickness for surrounding and slab, False ceiling gypsum board panels (60x60) cm and 10mm thickness in the rooms, and False ceiling plastic sheets in the toilets , steel chaker plate 3 mm for latrein area floor, and glued PVC floor covering in a thickness not less than 2 mm for floor, PVC plastic Door (1X2)m (1 No.) and PVC door (0.8X2)m, and PVC plastic windows (100X100)cm (4 No.) and and window (0.5X0.5)m (1No.) with fan, and also PVC /GL cap from rectangle (4x6) cm,2mm thickness around inside face for the door and window.</p> <p>The price includes air conditioning units (split type ) 2 tons, with suitable circuit breaker each condition and protection devices, with all necessary works.</p> <p>Electrical works include 6 LED spot light diameter 6" with suitable circuit breaker with box and wiring and connecting the caravan with the main electrical source/generator. the price includes furniture (4 table for 4 rotary chair, and 3 seats), also shower units with all accessories from mixer, pipes guly... etc, and westren WC bases and wash basin and mirror, with all requerement and of pipe connection, and sewage system should connected with sewage system/ septic tank, the should be The Price also includes (loading and unloading) and transportation the caravans to the project site in Hol camp and all works need to install it (leveling ground, base,... etc.). The Work should be done according to the drawings and instructions of the site engineer</p>	No	1		
<b>GRAND TOTAL (US Dollar)</b>					

**NOTE:****1- The Prices include delivery and installing of item to ROJ Camp in North East Syria.****2- The attached time schedule sheet of the project should be filled and submitted with the offer.****ملاحظة:****1- تشمل الأسعار توصيل و نصب المادة إلى مخيم روج في شمال شرق سوريا.****2- يجب ملء الجدول الزمني المرفق للمشروع وتقديمه مع العرض.**

Name of Signatory: \_\_\_\_\_

Title of Signatory: \_\_\_\_\_

Name of Bidder: \_\_\_\_\_

Signature &amp; stamp:

Date of Signing: \_\_\_\_\_