

FINANCIAL OFFER 4: Rehabilitation of Toilet Caravan Newroz Camp in Northeast Syria.

العرض المالي 4: إعادة تأهيل مرحاض كرفان مخيم نوروز في شمال شرق سوريا

Part 1- TOILET UNITS					
#	Item description	Unit	Qty	Unit Price (USD)	Total Price (USD)
1.1	REMOVING WORKS OF CARAVANS: Providing materials, manpower and suitable machines including crane for removing all sewage, water and electrical connection between caravans and infrastructure items, and also transport the caravans from the site until finalized the works of casting the new ground slab, all the work should be done according to the details in the Drawings and the site engineers instructions.	No	1		
1.2	SITE PREPARATION: Providing materials and manpower or suitable machines for Site Preparation for removing the debris and leveling the site to be one level, and spreading a layer of crushed stone on the block area (8.1*2.5)m and thickness not less than 10 cm with pressure and leveling and all necessary works, all the work should be done according to the site engineers instructions.	M2	20.5		
1.3	Sewerage works : Supply materials, machines, and hire laborers, to implement sewage work using high-pressure PVC pipes, of the best types, in the local markets for the toilet units and to be extended and ready to join with the old, constructed sewage system and manholes before casting the toilet unit bases using plastic pipe 4" Diameter. And all necessary accessories, (fitting, elbow, gully, Siphons, pipe division... etc.,) and using glued materials of the best and good quality for the joint, the price included laying fine sand under, around, and over the pipes and with all necessary needs to complete the work according to the drawing and site engineer's instruction.	M.L	18		
1.4	CARAVANS WORKS: Providing materials, manpower, and skilled labor for opening the all-Aluminum section inside each caravan including the doors, Wash basin, dividing parts, and Taps,etc., and also removing all ceramic tile, water pipes, sewage pipes, and also the sand around the pipes and remove all remnants and debris outside the camp, to the location determinate by local authority, all the work should be done according to the details in the Drawings and the site engineers' instructions. Note: The safety of metal structures during the transportation is the responsibility of the contractor	No	1		
1.5	RE-INSTALL CARAVANS ON THE NEW SALB: Provide materials, manpower, and a crane to re-install the empty caravan on the old location after finalizing the works of items 1.2 and 1.3 and then cast concrete base inside the caravan and around it, and also re-install all opened sections mentioned in item 3 and item 1, The price includes filling the joint points between the caravan and the prefabricated casting concrete base to ensure that water does not seep outside using cement mortar, all the work should be done according to the details in the Drawings and the site engineers instructions. Note: The safety of metal structures during the transportation is the responsibility of the contractor	No	1		
1.6	Taps: For (latrine): Provision and installation of high-quality tap coper with handheld hose plastic for toilet 1/2 inch with all accessories, the quality approved by the site engineer.	NO.	4		
1.7	Mixer tap (two taps) with shower head: Provision and installation of high-quality Mixer tap with showerheads as follows: Material: Brass Finish: Highly polished chrome Shower head: 8" (200mm) Shower hose: 1.5m stainless steel Joint: Adjustable Swivel Nozzles: Easy clean rubber nozzles Controls: 2 Diverter: Yes Mounting Type: Wall Mounted Structure: Fully integrated Minimum pressure: 1 bar Maximum pressure: 3 bar, the quality approved by the site engineer.	NO.	4		

1.1	REMOVING WORKS OF CARAVANS: Providing materials, manpower and suitable machines including crane for removing all sewage, water and electrical connection between caravans and infrastructure items, and also transport the caravans from the site until finalized the works of casting the new ground slab, all the work should be done according to the details in the Drawings and the site engineers instructions.	No	1		
1.8	DRAIN for toilet and shower: supply and install a drain (15x15 cm, diameter 4"), best quality with stainless steel strainer and cover. The installation include all material and the accessories needed and connection with the PVC sewage Pipe of 4 inch with sewerage system (manholes) all the works should be done according to the site engineer instruction.	No.	2		
1.9	Sink Taps: Provision and installation of high-quality Sink Taps as follow specification: Finish: Polished Chrome. Mixer core: Brass High-quality solid brass body Polish chrome finish 360-degree swivel spout Flexible connection hoses included for hand wash basin 1/2 inch with all accessories, the quality approved by the site engineer.	NO.	4		
1.10	TOILET BOWEL (eastern base) for latrine: Provision and installation of Eastern toilet bowel medium size , ceramic, good quality with elbow and gully trap and all the necessary works and connect with PVC pipe of 4 inch, all the works should be done according to the details in the drawings and the instruction of the site engineer.	No.	4		
1.11	EXTERNAL WATER PIPE CONNECTION: Provide and install PPR water pipe size 1" From the tanks of 5000 Liter over the slab into the water distribution network (Tree) under the caravan and using pipe 1/2" inside the showers, latrines, and washbasin, with all accessories (PPR coupling, Elbow 90° ,...etc.), also the price including connecting the water network to the water heater NO: 4 in each caravan, all the work should be done according to the site engineers instructions. Note: Contractor response to manufacture the distribution network (Tree) from PPR pipes.	ML	50		
1.12	PAINTING WORKS: Paint all rusty parts which stay outside of concrete bases (C Channel) as follows: ANTI-RUST PAINT: One layer of anti-rust should be painted for all ironwork, according to the site engineer's instructions. Oil PaintOIL PAINT: Two layers of oil paint with painting the old column all the work should be done according to the details and the site engineer instructions.	UNIT	1		
Total Cost for one wash facility (USD)					
Total cost for the project for 44 wash facilities (USD)					
Part 2- Additional Works					
2.1	WASH BASIN: supply and install ceramic washing basin base best type, with tap, and all necessary connections to the water pipe lines and all the work should be done according to the site engineers instructions.	No.	80		
2.2	New Doors: Providing and fixing aluminum work for doors fixing with dash fasteners of required dia and size, including necessary filling up the gaps at junctions at the top, bottom, and sides with required rubber/ neoprene gasket, etc., also Aluminum sections shall be smooth, rust-free, straight, mitered and jointed mechanically wherever required including cleat angle, stainless steel screws, door hinges, and latches, all complete as per site engineer instructions.	No.	25		

1.1	REMOVING WORKS OF CARAVANS: Providing materials, manpower and suitable machines including crane for removing all sewage, water and electrical connection between caravans and infrastructure items, and also transport the caravans from the site until finalized the works of casting the new ground slab, all the work should be done according to the details in the Drawings and the site engineers instructions.	No	1		
2.3	DIVIDING ROOM PARTS: Supply and install the sandwich Panel best type, to install in the necessary places for dividing between the toilet and /Or shower room, the price including a metal C section to fix the panel, and all the work should be done according to the site engineer's instructions.	M ²	20		
Total Cost in (USD) for Part 2					
Grand Total (Part 1 + Part 2) in (USD)					

NOTES:

- 1- All the items should be approved by our organization's site engineer.
- 2- The contractor should clean the site from all remenant and remaining materials after completing the work to the identified location by Local Administration.
- 3- Our organization is not bound to buy the whole quantity mentioned in the BOQ.
- 4- All the item quantities should be apply INCOTERM 2010 DDP (Delivery Duty Paid) to the mentioned locations.
- 5- Our organization is not bound to contract with one company and can split the award between one or more companies.
- 6-The company must submit approved site visit form and to be added to bid documents.

ملاحظات:

- 1- يجب الموافقة على جميع الفقرات من قبل مهندس الموقع لمنظمتنا.
- 2- يجب على المقاول تنظيف الموقع من جميع المواد المتبقية والمخلفات المتبقية بعد الانتهاء من العمل ونقله إلى الموقع المحدد من قبل الإدارة المحلية.
- 3- منظمتنا ليست ملزمة بشراء الكمية الكاملة المذكورة في جدول الكميات.
- 4- جميع كميات المواد يجب أن يكون (التسليم واجب مدفوعة) إلى المواقع المذكورة.
- 5- المنظمة ليست ملزمة بأن تتعاقد مع شركة واحدة. ويمكن تجزئة العطاء بين أكثر من شركة.
6. يجب على الشركة تقديم استمارة زيارة الموقع موقعة ومعتمدة من قبل المهندس المشرف للمنظمة ويجب ارفاقها مع مستندات العطاء المقدم.

Name of Signatory: _____

Title of Signatory: _____

Name of Bidder: _____

Signature & stamp: _____

Date of Signing: _____